



# CERTIFICATE OF EXAMINATION

ASH 314

Complete

Score	55 / 55 (100%)	Flagged items	0	Actions	0
-------	----------------	---------------	---	---------	---

Site conducted

AB0014 Lower Road, Stoke Mandeville, ABBEY NEW HOMES

Conducted on

1 Dec 2023 11:05 AM GMT

Prepared by

A bunker

Location

11 Henry Thomas Cl, Stoke Mandeville, Aylesbury HP22 3AD, UK  
(51.7880786, -0.7951398)

Asset

ASH 314  
3 Ton dumper - Dumper 3t  
Thwaites Powerswivel

Asset serial number

106f5914

Asset hours

631

Supply photo's of asset



Photo 1



Photo 2



Photo 3



Photo 4

Power unit	11 / 11 (100%)
Oil level	Acceptable
Water/Antifreeze level	Acceptable
Belt tension/Condition	Acceptable
Mountings	Acceptable
Emissions/Exhaust	Acceptable
Oil leaks	Acceptable
Hoses & pipes	Acceptable
Gauges/Warning indicators	Acceptable
Turbo	N/A
Air cleaner/Indicator	Acceptable
Spark Arrestor	N/A

<b>Transmission</b>		5 / 5 (100%)
Oil levels/Leaks		<b>Acceptable</b>
Controls/Operations		<b>Acceptable</b>
Drive shafts/Axles		<b>Acceptable</b>
Hub reduction units/levels		<b>Acceptable</b>
Transfer box/levels		<b>Acceptable</b>

<b>Brakes</b>	5 / 5 (100%)
Air/Hydraulic leaks	Acceptable
Drums/Discs/Pads/Shoes	Acceptable
Foot/Hand controls	Acceptable
Cables/Rods/Pipes	Acceptable
Fluid levels/Efficiency	Acceptable

<b>Steering</b>	6 / 6 (100%)
Box/Column/Wheel	Acceptable
King Pins/Bushes	Acceptable
Ramp/Pump/Hoses	Acceptable
Track Rods/Steering Arms	Acceptable
Linkages/Ball joints	Acceptable
Oil levels/Leakes	Acceptable

<b>Running Gear</b>		5 / 5 (100%)
Tyres/Wheels/Tracks		<b>Acceptable</b>
Wheel bearings		<b>Acceptable</b>
Axle security		<b>Acceptable</b>
Over run brake rods/cable		<b>N/A</b>
Towing/Frame Attachments		<b>Acceptable</b>

<b>Fuel System</b>	4 / 4 (100%)
Fuel tank/Security	Acceptable
Fuel line/leaks	Acceptable
Filters/Pumps	Acceptable
Fuel level/Gauge	Acceptable

<b>Hydraulics</b>		5 / 5 (100%)
Rams		<b>Acceptable</b>
Pumps/Hoses/Pipes		<b>Acceptable</b>
Safety indicators		<b>Acceptable</b>
Oil levels/leaks		<b>Acceptable</b>
Controls		<b>Acceptable</b>



<b>Electrical</b>	10 / 10 (100%)
Battery	Acceptable
Alternator/Charging	Acceptable
Wiring	Acceptable
Fuses/Circuit breakers	Acceptable
Lights/Indicators	Acceptable
Warning Indicators	Acceptable
Outlet sockets	N/A
Limit/Proximity switches	N/A
Safety Devices	Acceptable
Warning Devices	Acceptable

<b>Cab</b>	4 / 4 (100%)
Seating/Belts	Acceptable
Structure/Rops	Acceptable
Glass/Mirrors	N/A
Mountings	Acceptable

## Sign off

Engineers name & signature

**a bunker**  
**1 Dec 2023 11:11 AM GMT**

---

Media summary



Photo 1



Photo 2



Photo 3



Photo 4